

BRUHAT BANGALURU MAHANAGARA PALIKE


COMPLETION REPORT

1	Name of the work	Providing street lights and electrical poles in ward no 13 shettyhalli sub division
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ /17-18, Dt:
3	Head Of Account	P-1771 ZONE WORKS -POW WORKS
4	Work Order No & Date	EE/DD/WO/000024/17-18 Dt: 27.02.2017
5	Name Of the Contractor	M/s Sri Lakshmi Narasimha Electricals
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	60 Days
7	Measurement Recorded in	M.B No: 5127, Page No: 512624 to 512631
8	Check Measurement of the AEE/EE/on	M.B No: 5127 Page No: 512624 to 512631
9	Name of the official incharge of the Work	
	a) Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Excess	Saving
Rs.9000000/-	Rs. 762325/-	-	Rs.137675/-
			Difference

- 1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
- 2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

Asst./Junior Engineer.



Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

